

**ANNUAL INSPECTION OF CCR LANDFILL BY QUALIFIED PROFESSIONAL ENGINEER
40 CFR 257.84**

FACILITY INFORMATION

Facility Name/ Address	Montrose Generating Station / 400 SW Highway P, Clinton, Missouri 64735
Owner Name	Kansas City Power & Light Company
CCR Unit	CCR Landfill
Inspection Date	January 5, 2016

ANNUAL CCR UNIT INSPECTION REPORT

Rule	Inspection Results
((b)(1)(i) – Review of available information regarding the status and condition of the CCR unit.	Seven day inspection reports prepared by a qualified person were reviewed. No issues of concern were noted.
(b)(1)(ii) – Visual inspection of the CCR unit to identify signs of distress or malfunction.	A visual inspection by a qualified professional engineer was made on January 5, 2016. No signs of distress or malfunction were observed.
(b)(2)(i) – Changes in geometry of the structure since the previous annual inspection.	None. This is the first inspection by a qualified professional engineer under the CCR Rule.
(b)(2)(ii) – Approximate volume of CCR contained in the unit at the time of the inspection.	Approximately 1.9 million cubic yards.
(b)(2)(iii) – Appearances of an actual or potential structural weakness of the CCR unit, in addition to any existing conditions that are disrupting or have the potential to disrupt the operation and safety of the CCR unit.	No actual or potential structural weaknesses were noted. Seepage was noted at the toe of the landfill on the west and east sides, and has the potential to disrupt the safety of the landfill. No other conditions that are disrupting or have the potential to disrupt the operation and safety of the landfill were noted.
(b)(2)(iv) – Other change(s) which may have affected the stability or operation of the CCR unit since the previous annual inspection.	None. This is the first inspection by a qualified professional engineer under the CCR Rule.

QUALIFIED PROFESSIONAL ENGINEER

Prepared by	Brian D. Linnan, PE
Date	January 19, 2016
Signature	

